

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 15/08/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan	
Report Start Date/Time 14/08/2006 06:00		Report End Date/Time 15/08/2006 06:00	Report Number 7
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind 5.0		Daily Cost Total 89,899	Cumulative Cost 589,507
Management Summary RIH with 4" drill pipe from surface to 2190m, pump CST and 7.5bbbls of 15.8ppg cement slurry, circulate drill pipe clean POOH from 2138m to 1170m.			
Activity at Report Time POOH with 4" drill pipe at 1170m.			
Next Activity Change BOP rams, RIH and cut casing at 2138m.			

Daily Operations: 24 HRS to 15/08/2006 06:00

Well Name West Tuna W17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan GR & pressure surveys.	
Report Start Date/Time 14/08/2006 06:00		Report End Date/Time 15/08/2006 06:00	Report Number 2
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 85,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 12,388	Cumulative Cost 31,381
Management Summary Make several attempts to run tools into well while dumping WAXSOLVE unable to get past 45 mts. Discuss options with Melbourne decision made to rig down and move to w-8. While prod ops flows the W-17			
Activity at Report Time SDFN			
Next Activity Rig up on W-8 and conduct survey as per program			

Daily Operations: 24 HRS to 15/08/2006 06:00

Well Name West Tuna W8A			
Rig Name		Company	
Job Subcategory Production Log		Plan PLT survey to access tubing integrity.	
Report Start Date/Time 14/08/2006 18:00		Report End Date/Time 15/08/2006 06:00	Report Number 1
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 6,024	Cumulative Cost 6,024
Management Summary SDFN			
Activity at Report Time SDFN			
Next Activity Rig up on W-8A			