

## DAILY GEOLOGICAL REPORT

<b>Date:</b>	09 November 2008	<b>Rig:</b>	Ocean Patriot
<b>Report Number:</b>	11	<b>Bit Diameter:</b>	No bit in hole
<b>Report Period:</b>	06:00 - 06:00 Hours	<b>Last Casing:</b>	340 mm casing @ 1532.1 mMDRT
<b>Spud Date:</b>	05-Nov-2008 03:30 Hours	<b>Integrity Test:</b>	N/A
<b>Days From Spud:</b>	4.1	<b>Mud Weight:</b>	1.05 sg
<b>Depth @ 0600 Hrs:</b>	1537.0 mMDRT	<b>ECD:</b>	
	-1515.4 mTVDAHD	<b>Mud Type:</b>	Sea Water
<b>Lag Depth:</b>	N/A	<b>Mud Chlorides:</b>	
<b>Last Depth:</b>	1537.0 mMDRT	<b>Last Survey:</b>	1519.07 mMDRT
<b>Progress:</b>	0 m	<b>Deviation:</b>	Inc. 0.33°
<b>Water Depth:</b>	517.3 m		Az. 354.14°
<b>RT:</b>	21.5 m		

---

### OPERATIONS SUMMARY

---

**24 HOUR SUMMARY:** Pulled out of hole with 406 mm drilling assembly. Ran and cemented 340 mm casing as per program. Pulled out of hole with landing string.

**NEXT 24 HOURS:** Run BOP and marine riser.

**CURRENT OPERATION**

**@ 06:00 HRS (09-Nov-2008):** Laying out cement head. Preparing to run BOP and marine riser.

---

### GEOLOGICAL SUMMARY

---

**LITHOLOGY**

No new formation drilled.

**MUDLOGGING EQUIPMENT / PERSONNEL**

All systems operational. Mudloggers booked out for Tuesday.

**REMARKS**

Pulled out of the hole with 406 mm drilling assembly at section TD of 1537.0 mMDRT. Ran and cemented 340 mm casing as per program, setting the shoe at 1532.1 mMDRT. Pulled out of the hole with landing string, laid out cement head and prepared to run BOPs and marine riser.

**WELLSITE GEOLOGISTS**

Greg Fawns / Adam Cruickshank