

Daily Drilling Report

WELL NAME DORY-1							DATE 25-11-2008	
API # OH		24 HRS PROG 0.00 (m)		TMD 3,814.00 (m)		TVD 3,814.00 (m)		REPT NO 28
RIG NAME NO OCEAN PATRIOT		FIELD NAME DORY		AUTH TMD 3,821.50 (m)	PLANNED DOW 26.02 (days)	DOL 25.19 (days)	DFS / KO 21.64 (days)	WATER DEPTH 518.48 (m)
SPUD DATE 04-11-2008	Rig Release 25/11/2008	WELL SUPERVISOR PAT BROWN / DAVID SYMINGTON			OIM ROD DOTSON		PBTMD 588.00 (m)	
REGION AUSTRALIA		DISTRICT OFFSHORE		STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO
AFE # 096 08EE6		AFE COSTS		DAILY COSTS		CUMULATIVE COSTS		
DESCRIPTION: Vertical Exploration Well.		DHC: 26,682,148		DHC: 678,267		DHC: 25,755,870		
		DCC:		DCC:		DCC:		
		CWC:		CWC:		CWC:		
		Others:		Others:		Others:		
		TOTAL: 26,682,148		TOTAL: 678,267		TOTAL: 25,755,870		
DEFAULT DATUM / ELEVATION ROTARY TABLE / 21.50 (m)			LAST SAFETY MEETING 25/11/2008	BLOCK VIC-P59		FORMATION		BHA HRS OF SERVICE
LAST SURVEY				LAST CSG SHOE TEST (EMW)	LAST CASING		NEXT CASING	
MD	3,780.00 (m)	INC	1.21°	AZM	338.12°	1.34 (sg)	340.000 mm @ 1,534.1 m	

CURRENT OPERATIONS: EOW. See Madfish-1 for further detail.

24 HR SUMMARY: WOW. Pulled secondary anchors. Pulled primary anchors. Moved rig 1km off location and commenced tight tow to Madfish-1 location at 1900 hrs 25 November 2008.

24 HR FORECAST: EOW. See Madfish-1 for further detail.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	6:00	6.00	R-MOB-DEM OB	ANCHOR	PN	WOW	WOW. 03:00hrs: 37km/hr (20knot) winds with 46km/hr (25knot) gusts. 3 - 4m combined sea and swell. 03:00hrs: 37km/hr (20knot) winds with 46km/hr (25knot) gusts. 3m combined sea and swell. Successfully lifted spare anchor from Far Grip at 05:00hrs.
6:00	13:00	7.00	R-MOB-DEM OB	ANCHOR	PP		Pulled secondary anchors. Anchor #2: 06:03hrs: PCC passed to Far Grip 07:40hrs: Anchor off bottom. 09:35hrs: Anchor bolstered. 09:48hrs: PCC passed to rig. Anchor #6: 06:21hrs: PCC passed to Far Sky. 08:10hrs: Anchor off bottom. 09:40hrs: Anchor bolstered. 09:50hrs: PCC passed to rig. Anchor #3: 09:57hrs: PCC passed to Far Grip. 10:38hrs: Anchor off bottom. 12:35hrs: Anchor bolstered. 12:40hrs: PCC passed to rig. Anchor #7: 10:12hrs: PCC passed to Far Sky. 11:10hrs: Anchor off bottom. 13:10hrs: Anchor bolstered. 13:11hrs: PCC passed to rig. 12:55hrs: Nor Captain connected to main tow bridle.
13:00	19:00	6.00	R-MOB-DEM OB	ANCHOR	PP		Pulled primary anchors. Anchor #1: 12:54hrs: PCC passed to Far Grip 13:36hrs: Anchor off bottom.

Daily Drilling Report

WELL NAME DORY-1				DATE 25-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 28

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
							15:35hrs: Anchor bolstered. 15:41hrs: PCC passed to rig. Anchor #5: 13:24hrs: PCC passed to Far Sky. 14:21hrs: Anchor off bottom. 16:20hrs: Anchor bolstered. 16:24hrs: PCC passed to rig. Anchor #8: 16:00hrs: PCC passed to Far Grip 17:35hrs: Anchor off bottom. Anchor #4: 16:45hrs: PCC passed to Far Sky. 18:45hrs: Anchor off bottom. 1km off Dory-1 location at 19:00 hrs and commenced tight tow to Madfish-1 location. ----- End of Dory-1. -----

19.00 = Total Hours Today

06:00 UPDATE

0000-0600 HSE: No accidents, incidents or pollution reported.
 Total Stop cards - 24 (10 unsafe, 10 safe).
 JSA - 24, PTW - 13.

CASING

S/T	DESCRIPTION	SIZE	WEIGHT	GRADE	SETTING DEPTH
OH	SURFACE	340.00			1,534.14
OH	CONDUCTOR	762.00			585.00

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
VETCO	1		BJ CASING	2	
TRI-SURV	2		BHI	2	
GO OFFSHORE	2		DOWELL	2	
SPERRY SUN	2		SUBSEA 7	7	
APACHE	3		KEMTECH	2	
DODI	65				

TOTAL PERSONNEL ON BOARD: 90

SUPPORT CRAFT

TYPE	REMARKS
FAR GRIP	On Location.
SWISSCO 168	On Location.
NOR CAPTAIN	On Location.
FAR SKY	On Location.
HELICOPTER	JYN (Pax On - 9, Pax Off - 6).

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		139	BENTONITE	MT		43
CEMENT	MT		83	DIESEL	m3		438
WATER, POTABLE	m3	21	326	WATER, DRILLING	m3		497

Daily Drilling Report

WELL NAME DORY-1				DATE 25-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 28

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	//145.00/12	2.00/180.00/3	/	10.3/145.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	2004	2004			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
24-11-2008 / 41,370	24-11-2008 / 41,370	10-11-2008 / 17,238	10-11-2007	24-11-2007	24-11-2008			24-11-2008

INCIDENT REPORT

INCIDENTS TYPE	NONE	LOST TIME? NO	INCIDENTS DESCRIPTION

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
SODIUM BICARBONATE - NaHCO3	25.00 kg			0.00
SAFE-CIDE	25.00 l			30.00
BARITE (bulk)	MT			139.30
CIRCAL Y	25.00 kg			96.00
FLOWZAN	25.00 kg			84.00
BENTONITE (BULK)	MT			43.00
DRISPAC SL	25.00 kg			228.00
CALCIUM CHLORIDE 74-77%	25.00 kg			80.00
CIRCAL 60/16	25.00 kg			78.00
KWIKSEAL (F)	40.00 lbs			90.00
NUT PLUG	25.00 kg			28.00
KWIKSEAL (M)	40.00 lbs			90.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
CITRIC ACID	25.00 kg			26.00
OMYACARB 10	25.00 kg			96.00
				0.00
GUAR GUM	25.00 kg			0.00
DEFOAM A	25.00 l			24.00
CIRCAL 1000	25.00 kg			94.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			23.00
POLYSAI	25.00 kg			30.00
SAPP	25.00 kg			40.00
CAUSTIC SODA - NaOH	25.00 kg			20.00
SOLTEX	25.00 kg			182.00