

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 14/07/2006 06:00

**Well Name**

Halibut A16

**Rig Name**

CWU

**Company**

Imperial Snubbing Services

**Job Subcategory**

Pressure Survey

**Plan**

Tubing Integrity Test

**Report Start Date/Time**

13/07/2006 06:00

**Report End Date/Time**

14/07/2006 06:00

**Report Number**

9

**AFE or Job Number**

46000468

**Days Ahead/Behind****Management Summary**

Wait on weather to abate, raise mast and rig up CWU. HES RIH and pull TR-SSSV and rig down. Pump on well to fill tubing with seawater. Well head dropped and the platform was shut in. Kill well with Baracarb pill and monitor drink rate.

**Activity at Report Time**

Monitoring well.

**Next Activity**

Wait on decision from town.

## Daily Operations: 24 HRS to 14/07/2006 06:00

**Well Name**

Fortescue A28A

**Rig Name**

Wireline

**Company**

Halliburton / Schlumberger

**Job Subcategory**

Pressure Survey

**Plan**

Static Bottom Hole Pressure and Gyro Survey

**Report Start Date/Time**

13/07/2006 06:00

**Report End Date/Time**

14/07/2006 06:00

**Report Number**

3

**AFE or Job Number**

46000467

**Days Ahead/Behind****Management Summary**

Conduct Gyro survey, tight spot at 1600 mts. Check Data, problem with data after 1600 mts. Rerun Gyro and log out of the hole from 3640 mts mdrt. Data on second run OK

**Activity at Report Time**

SDFN

**Next Activity**

Rig down from A-28a and move to A-6