

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 5/07/2006 06:00

<b>Well Name</b> Fortescue A5A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Other Cased Hole Log		<b>Plan</b> Gyro and GR survey	
<b>Report Start Date/Time</b> 4/07/2006 06:00		<b>Report End Date/Time</b> 5/07/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 46000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 100,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 19,379	<b>Cumulative Cost</b> 119,303
<b>Management Summary</b> RIH and set 2.75" catcher plug. Replace gas lift circulating valve at 1240m MDKB. Conduct TIT.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig-up on A35 and conduct Gyro survey			

## Daily Operations: 24 HRS to 5/07/2006 06:00

<b>Well Name</b> Halibut A1A			
<b>Rig Name</b>		<b>Company</b>	
<b>Job Subcategory</b> Sand		<b>Plan</b>	
<b>Report Start Date/Time</b> 4/07/2006 06:00		<b>Report End Date/Time</b> 5/07/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b>	<b>Currency</b> AUD	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 65,183	<b>Cumulative Cost</b> 129,861
<b>Management Summary</b> Set 2.313" X PO plug at 1622m, Reconfigure gas lift valves, Circulate tubing and Annulus to sea water. Monitor S/A pressures.			
<b>Activity at Report Time</b> Rih with scratcher to clean up SPM at 1605.8m			
<b>Next Activity</b> Pull 2.313" X Po plug from 1622m and bull head well.			