



"Day, Jim"
 <Jim.Day@santos.com>
 07/10/2008 09:07 AM

To <bkunjan@awexp.com.au>, <bjwood@awexp.com.au>, "Buick, Glen" <Glen.Buick@santos.com>, <drilling.reports@ga.gov.au>, "Clifford, Jenni"

cc

bcc

Subject FW: Henry 2DW1 ST1 DGR05 for 07-10-08

Subject: Henry 2DW1 ST1 DGR05 for 07-10-08

Depth: 1763m MDRT
 1613.6m TVDRT
 -1592.8m SS MSL
 Progress: 453m

0600hrs operations: Drilling 311mm (12¼") directional hole in the Skull Creek Mudstone at 20m/hr.

24hr operations: Drill ahead 311mm (12¼") directional hole from 1310m to 1763m

Anticipated operations: Drill ahead 311mm (12¼") directional hole to section total depth of +/-2085m.

Expect to reach casing point midnight tonight.

Surveys	Type	MD (m)	Inclination	Azimuth (T)	TVD (m)	Offset (m)	Direction (T)
	LWD	1687.8	54	121	1572.1	372	123
	LWD	1716.3	56	121	1588.4	396	123

FORMATION	ACTUAL TOP		High / Low	High / Low	PROGNOSED TOP	
	(mMDRT)	(mSS MSL)	Prognosis (m)	Henry 2	(MDmRT)	(mSS MSL)
PAARATTE FM	1413.0	-1359.2	2.3 High	2.3 High	1416.1	-1361.5
SKULL CREEK MDST	1665.0	-1537.8	5.4 High	5.4 High	1669.1	-1543.2

Jim Day
 Operations Geology

Santos Ltd
Santos Centre
60 Flinders Street
Adelaide SA 5000

ph: 08 8116 7752
 mob: 0407200747
 email: jim.day@santos.com

Santos

Santos Ltd A.B.N. 80 007 550 923

Disclaimer: The information contained in this email is intended only for the use of the person(s) to whom it is addressed and may be confidential or contain privileged information.

If you are not the intended recipient you are hereby notified that any perusal, use, distribution, copying or disclosure is strictly prohibited.

If you have received this email in error please immediately advise us by return email and delete the email without making a copy.

Please consider the environment before printing this email



Henry 2DW1 ST1_DGR05_0710 _2_.pdf