

DAILY GEOLOGICAL REPORT

Date:	30 November 2008	Rig:	Ocean Patriot
Report Number:	5	Bit Diameter:	N/A
Report Period:	06:00 - 06:00 Hours	Last Casing:	762mm Casing @ 460.6 mMDRT
Spud Date:	27-Nov-2008 13:00 Hours	Integrity Test:	N/A
Days From Spud:	2.7	Mud Weight:	1.03 sg
Depth @ 0600 Hrs:	1551.0 mMDRT	ECD:	N/A
	-1529.5 mTVDAHD	Mud Type:	Seawater with gel sweeps
Lag Depth:	N/A	Mud Chlorides:	N/A
Last Depth:	1551.0 mMDRT	Est. Pore Pressure:	1.04 sg
Progress:	0 m	Last Survey:	1530.13 mMDRT
Water Depth:	392.6 m	Deviation:	Inc. 0.52°
RT:	21.5 m		Az. 4.62°

OPERATIONS SUMMARY

24 HOUR SUMMARY: Completed 15 stand wiper trip, circulated hole clean, displaced well to 1.15 sg PHG, pulled out of hole, rigged up and ran 340mm casing.

NEXT 24 HOURS: Cement casing, back out running tool, pull out of hole, rig up and run BOP and marine riser.

CURRENT OPERATION

@ 06:00 HRS (30-Nov-2008): Rigging up cement head to cement 340 mm casing.

GEOLOGICAL SUMMARY

LITHOLOGY

No new Lithology drilled.

MUDLOGGING EQUIPMENT / PERSONNEL

Unit shut down for rotating.

MWD

Sperry unit demobilised and equipment being backloaded. Anadrill unit to be spotted and rigged up.

REMARKS

Completed 15 stand wiper trip, circulated hole clean, displaced well to 1.15 sg PHG, pulled out of hole and laid down LWD tools. Bit graded at 1-1-NO-A-E-I-NO-TD. Rigged up and ran 340mm casing, landed casing and rigged up cement head in preparation for cementing.

WELLSITE GEOLOGISTS

Greg Fawns