

DAILY GEOLOGICAL REPORT

Date:	01 December 2008	Rig:	Ocean Patriot
Report Number:	6	Bit Diameter:	N/A
Report Period:	06:00 - 06:00 Hours	Last Casing:	340mm Casing @ 1546.3 mMDRT
Spud Date:	27-Nov-2008 13:00 Hours	Integrity Test:	N/A
Days From Spud:	3.7	Mud Weight:	1.03 sg
Depth @ 0600 Hrs:	1551.0 mMDRT	ECD:	N/A
	-1529.5 mTVDAHD	Mud Type:	Seawater
Lag Depth:	N/A	Mud Chlorides:	N/A
Last Depth:	1551.0 mMDRT	Est. Pore Pressure:	1.04 sg
Progress:	0 m	Last Survey:	1530.13 mMDRT
Water Depth:	392.6 m	Deviation:	Inc. 0.52°
RT:	21.5 m		Az. 4.62°

OPERATIONS SUMMARY

24 HOUR SUMMARY: Cemented casing. Ran BOP and marine riser.

NEXT 24 HOURS: Complete running riser. Land and latch BOP. Pressure test connector and function test BOP. Make up 311 mm (12-1/4") BHA, run in hole, drill out shoe, displace to mud and perform FIT. Drill ahead.

CURRENT OPERATION

@ 06:00 HRS (01-Dec-2008): Running BOP and marine riser.

GEOLOGICAL SUMMARY

LITHOLOGY

No new Lithology drilled.

MUDLOGGING EQUIPMENT / PERSONNEL

Unit rotated and all power and communications restored. Final checks being carried out and computers being reimaged. Gas to be calibrated today. 2x technicians arriving onboard in case of issues.

MWD

Anadrill unit 98% rigged up.

REMARKS

Cemented 340 mm (13 3/8") casing with the shoe set at 1546.3 mMDRT. Pulled out of hole with landing string, laid out cement head. Ran BOP and marine riser.

WELLSITE GEOLOGISTS

Greg Fawns