

Daily Drilling Report

<b>WELL NAME</b> DORY-1							<b>DATE</b> 30-10-2008	
<b>API #</b> OH		<b>24 HRS PROG</b> (m)		<b>TMD</b> (m)		<b>TVD</b> (m)		<b>REPT NO</b> 2
<b>RIG NAME NO</b> OCEAN PATRIOT		<b>FIELD NAME</b> DORY		<b>AUTH TMD</b> 3,821.50 (m)	<b>PLANNED DOW</b> 26.02 (days)	<b>DOL</b> 1.02 (days)	<b>DFS / KO</b> (days)	<b>WATER DEPTH</b> 550.00 (m)
<b>SPUD DATE</b>	<b>Rig Release</b>	<b>WELL SUPERVISOR</b> PAT BROWN / KERRY PARKER				<b>OIM</b> DENNIS GORE		<b>PBTMD</b>
<b>REGION</b> AUSTRALIA		<b>DISTRICT</b> OFFSHORE		<b>STATE / PROV</b> VICTORIA		<b>RIG PHONE NO</b> (08) 9338 5640		<b>RIG FAX NO</b>
<b>AFE # 096 08EE6</b>		<b>AFE COSTS</b>		<b>DAILY COSTS</b>		<b>CUMULATIVE COSTS</b>		
<b>DESCRIPTION:</b> Vertical Exploration Well.		DHC: 26,682,148		DHC: 1,314,698		DHC: 1,314,698		
		DCC:		DCC:		DCC:		
		CWC:		CWC:		CWC:		
		Others:		Others:		Others:		
		TOTAL: 26,682,148		TOTAL: 1,314,698		TOTAL: 1,314,698		
<b>DEFAULT DATUM / ELEVATION</b> ROTARY TABLE / 21.50 (m)			<b>LAST SAFETY MEETING</b> 30/10/2008	<b>BLOCK</b> VIC-P59		<b>FORMATION</b> LATROBE / VOLADOR / SELENE		<b>BHA HRS OF SERVICE</b>
<b>LAST SURVEY</b>				<b>LAST CSG SHOE TEST (EMW)</b>	<b>LAST CASING</b>		<b>NEXT CASING</b>	
<b>MD</b>	0.00 (m)	<b>INC</b>	0.00°	<b>AZM</b>	0.97°	(sg)		
<b>CURRENT OPERATIONS:</b> Ocean Patriot under tow to Dory-1 location.								
<b>24 HR SUMMARY:</b> Ocean Patriot under tow to Dory-1 location. Distance travelled 96.7 nm.								
<b>24 HR FORECAST:</b> Ocean Patriot under tow to Dory-1 location. Continue with pre planned rig maintaince. ETA at current speed to Dory-1 location Sunday 2nd Nov at 01:00 hrs.								

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	0:00	24.00	R-MOB-DEM OB	RIGTOW	PP		<p>Ocean Patriot under tow to Dory-1 location with "Far Sky" on Tow Bridle.</p> <p>Position at 06:00 hrs. Lat - 38, 52.6' S Long 143, 0.5' E Heading 115 / average speed 3.65 k/hr. Distance travelled 23 nm. Distance to travel 268 nm. Line pull, 70 MT.</p> <p>Position at 12:00 hrs. Lat - 39, 00.9' S Long 143, 34.5' E Heading 0.098 / average speed 4.12 k/hr. Distance travelled 46.7 nm. Distance to travel 242.3 nm. Line pull, 80 MT.</p> <p>Position at 18:00 hrs. Lat - 39, 04' S Long 143, 58.5' E Heading 097 / average speed 3.65 k/hr. Distance travelled 67.5 nm. Distance to travel 224.0 nm. Line pull, 80 MT.</p> <p>Position at 24:00 hrs. Lat - 39, 06.2' S Long 144, 37.3' E Heading 097 / average speed 3.94 k/hr. Distance travelled 96.7 nm. Distance to travel 194.8 nm. Line pull, 80 MT. ETA at current speed to Dory-1 location Sunday 2nd Nov at 01:00 hrs.</p> <p>Rig activities: Installed sensors for MWD &amp; Mud loggers. Removed wild cat from # 7 Anchor winch. Continued to reassemble LMRP. Inspected mud pump fluid ends. Completed Guide line replacement on all 4 winches. Commenced installation of casing stabbing arm. Vetco pressure tested 762 mm ( 30") smac joint internal lines to 10342 Kpa ( 1500psi). Vetco pressure tested PGB internal lines to 10342 Kpa ( 1500psi).</p>

Daily Drilling Report

<b>WELL NAME</b> DORY-1				<b>DATE</b> 30-10-2008
<b>API #</b> OH	<b>24 HRS PROG</b> (m)	<b>TMD</b> (m)	<b>TVD</b> (m)	<b>REPT NO</b> 2

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
							Dowell pressure tested Cmt unit to 68950 Kpa, 10,000psi for 10 mins. leak observed through low torque valve.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 00:00 - 06:00hrs: Ocean Patriot under tow to Dory-1 location with "Far Sky" on Tow Bridle.  
 Position at 06:00 hrs.  
 Lat - 39, 11' S Long 145, 16.5' E  
 Heading 097 / average speed 5.0 k/hr.  
 Distance travelled 127.4 nm.  
 Distance to travel 164.1 nm. ETA at Dory -1 14:30 hrs Sat 1Nov.  
 Line pull, 70 MT.  
  
 HSE: No accidents, incidents or pollution reported. (JSA-17)-(PTW-17)  
 (Total stop cards - 64 unsafe acts -17 safe acts - 47).

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
Catering	8		Diamond offshore extra	10	
Dowell	1		Diamond Offshore	43	
Sperry	3		TMT	6	
Tri Serv	2		Apache	4	
BHI	1		Caprock	2	
Brandt	4		Vetco	2	
Baker Atlas	3		BJ	2	
Rheochem	1		Go Offshore	1	
Viper casing	1				

TOTAL PERSONNEL ON BOARD: 94

SUPPORT CRAFT

TYPE	REMARKS
S-76	2 x Helicopters Pax in 9, Pax out 10.
Far grip	On Running standby
Nor Captain	In Portland
Far Sky	On tow bridle

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		54	BENTONITE	MT		31
CEMENT	MT		30	DIESEL	m3		342
WATER, POTABLE	m3		294	WATER, DRILLING	m3		487

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
	//	//	/	22.0	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
	1538	1865			

Daily Drilling Report

<b>WELL NAME</b> DORY-1				<b>DATE</b> 30-10-2008
<b>API #</b> OH	<b>24 HRS PROG</b> (m)	<b>TMD</b> (m)	<b>TVD</b> (m)	<b>REPT NO</b> 2

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL

INCIDENT REPORT

<b>INCIDENTS TYPE</b> NONE	<b>LOST TIME?</b> NO	<b>INCIDENTS DESCRIPTION</b> No incidents reported.
----------------------------	----------------------	--

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
------	------	-------	---------------	---------