

APACHE ENERGY LIMITED
DAILY DRILLING REPORT

WELL NAME Fur Seal-1		API #	SPUD DATE 24/10/2005	24 HRS PROG (m)	TMD (m)	TVD (m)	DFS	REPT NO 1	DATE 22/10/2005
RIG DIAMOND OFFSHORE OCEAN PATRIOT		FIELD NAME FUR SEAL		AUTH TMD 2,634.00 (m)	PLANNED DOW 16	DOM	DOL		
SUPERVISOR J Herriot / B Lawrence					OIM B Scott				
COUNTRY AUSTRALIA	DISTRICT OFFSHORE	STATE / PROV		COUNTY / PARRISH		RIG PHONE NO	RIG FAX NO		
AFE # 1005EG6		AFE COSTS DHC: 7,411,296		DAILY COSTS DHC: 61,117.80		CUMULATIVE COSTS DHC: 61,117.80			
PERMIT #		CWC: 0		CWC: 0.00		CWC: 0.00			
VIC/P54		TOTAL: 7,411,296		TOTAL: 0.00		TOTAL: 61,117.80			
LAST SFTY MEETING	BLOCK VIC/P54		FORMATION				BHA HRS OF SERVICE		
LAST SURVEY TMD INC AZM		ACTUAL LEAKOFF EMW (SG)		LAST CASING (mm) @ (m)		NEXT CASING 762.000 (mm) @ 116.00 (m)			

CURRENT OPERATIONS

Continuing to tow to Fur Seal-1 location.

24 HR FORECAST

Complete tow. Deploy anchors. Ballast rig. Prepare to spud.

OPERATIONS SUMMARY

FROM	TO	HRS	PHASE	C	CODE	ACTIVITY SUMMARY
18:30	00:00	5.50	MIRU	PP	01	Rig on contract to AEL when last anchor was racked at 18:30 hrs. Commenced tow to Fur Seal-1 location with Pacific Wrangler on the tow bridle and Far Grip standing by. Position at 00:00 hrs: 38° 06' 12.21" S 148° 10' 43.1" E Avg speed = 3.4 kts Distance remaining = 2618m

5.50 = Total Hours Today

06:00 UPDATE

00:00 - 06:00 hrs Continued tow from Maclean-1 to Fur Seal-1 location with Pacific Wrangler on the tow bridle. Commenced anchoring operations:

00:22 hrs Stopped tow and connected Far Grip to #4 PCC.

01:08 hrs Anchor #4 on bottom.

01:26 hrs Rig on location.

02:35 hrs #4 PCC passed back to rig.

02:50 hrs #8 PCC passed to Far Grip.

04:30 hrs Anchor #8 on bottom.

05:19 hrs #8 PCC passed back to rig.

05:33 hrs #5 PCC passed to Far Grip.

No accidents or incidents reported.

Safety Efforts:

Stop cards 5, JSAs 23.

MUD PUMPS / HYDRAULICS

#	STROKE	SPM	LINER	FLOW RATE	SPR		
					SPP:	SPM	PPSR
#					AV (DP): (m/min)	AV Riser: (m/min)	PUMPS #
#					AV (DC): (m/min)	HP/in2:	PUMPS #
#							PUMPS #

APACHE ENERGY LIMITED
DAILY DRILLING REPORT

WELL NAME	API #	SPUD DATE	24 HRS PROG	TMD	TVD	DFS	REPT NO	DATE
Fur Seal-1		24/10/2005	(m)	(m)	(m)		1	22/10/2005

PERSONNEL DATA

COMPANY	QTY	HOURS	COMPANY	QTY	HOURS
Apache	4		MI	2	
Diamond	50		Fugro	8	
ESS Catering	8		Geoservices	2	
BSOC	1		OMS	3	
Dril-Quip	1		Marcomm	1	
Dowell Schlumberger	2				

Total Personnel on Board: 82

MATERIALS ON LOCATION

MATERIALS	RIG	WORKBOAT 1	WORKBOAT 2	OTHER	TOTAL
BARITE BULK	0	159	0		159
CEMENT	0	0	125		125
DIESEL	431	331	603		1,365
GEL, FRESH	0	0	42		42
WATER, DRILLING	391	292	605		1,288
WATER, POTABLE	217	268	263		748

Total Water 2,036

SUPPORT CRAFT

NAME/TYPE	REMARKS	NAME/TYPE	REMARKS
HELICOPTER	BZU (Pax in - 10, Pax out - 6)	SUPPLY BOAT	Pacific Wrangler - On location.
SUPPLY BOAT	Far Grip - On location.		

DECKLOG

MAX VDL	ACT VDL	AVL VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S'BOARD)
2,560	2,219	341			

WEATHER

TIME	WIND SPEED / DIR	SWELL HT / DIR / PER	WAVE HT / DIR / PER	CURRENT SPEED / DIR	TEMP
00:00	3 / 90	0 / /	2.00 / 90 /	/	0 (°C)

SAFETY DRILLS

RAMS	ANNULARS	CASING	BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBOARD	ABAN DRILL
/ (kPa)	/ (kPa)	/ (kPa)	22/10/2005					

INCIDENT REPORT

INCIDENT TYPE	NONE	INCIDENT DESCRIPTION
LOST TIME?	NO	
DAYS W/O LTA		

DATUM SECTION

RT TO AHD	25.00 (m)	AIR GAP	WATER DEPTH	56.62 (m)
-----------	-----------	---------	-------------	-----------