Well : MANTA 2A

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 85
Max POB on rig : 100
Start Date & Time : Mon 23-Jan-06 16:30
Forecast End Time : Mon 27-Feb-06 12:30

Start Time	Description	Target	Actual	Comments	Done ?
16:30 Mon 23 Jan	Ready to spud Problem with pump while survey taken	1.00 hrs	3.00 hrs		☺
19:30 Mon 23 Jan	Drill 36" hole	8.00 hrs	3.00 hrs		☺
22:30 Mon 23 Jan	Run & cement 30" conductor	17.00 hrs	11.00 hrs		☺
09:30 Tue 24 Jan	M/up 17-1/2" BHA RIH & drill shoe track	8.00 hrs	7.00 hrs		☺
16:30 Tue 24 Jan	Drill 17-1/2" hole	41.00 hrs			
09:30 Thu 26 Jan	Run & cement 13-3/8" casing	24.00 hrs			
09:30 Fri 27 Jan	Run & test BOP	31.00 hrs			
16:30 Sat 28 Jan	Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT	15.00 hrs			
07:30 Sun 29 Jan	Drill 12-1/4" hole	166.00 hrs			
05:30 Sun 05 Feb	Condition & POOH	12.00 hrs			☹☹
17:30 Sun 05 Feb	Condition mud. Run & cement 9-5/8" casing	48.00 hrs			
17:30 Tue 07 Feb	Make up 8-1/2" BHA. RIH. Drill shoe track. Perform FIT	18.00 hrs			
11:30 Wed 08 Feb	Drill 8-1/2" hole	51.00 hrs			
14:30 Fri 10 Feb	Condition hole. POOH	9.00 hrs			
23:30 Fri 10 Feb	Run electric wire line logs	54.00 hrs			
05:30 Mon 13 Feb	Make wiper trip	18.00 hrs			
23:30 Mon 13 Feb	Run & Cement Liner	36.00 hrs			
11:30 Wed 15 Feb	Pressure test BOP	12.00 hrs			
23:30 Wed 15 Feb	Pick up clean out string. Clean up & pressure test liner. Displace to brine.	48.00 hrs			
23:30 Fri 17 Feb	Run Cenment bond log	8.00 hrs			
07:30 Sat 18 Feb	Perforate	15.00 hrs			
22:30 Sat 18 Feb	Run completion and set suspension plugs	72.00 hrs			
22:30 Tue 21 Feb	Pull BOP	17.00 hrs			
15:30 Wed 22 Feb	Run SST & Test. Recover suspension plugs	29.00 hrs			
20:30 Thu 23 Feb	Displace well to diesel	12.00 hrs			
08:30 Fri 24 Feb	Flow well for clean up	20.00 hrs			
04:30 Sat 25 Feb	Leak test SCSSV	8.00 hrs			
12:30 Sat 25 Feb	Pull completion Riser	12.00 hrs			☹☹
00:30 Sun 26 Feb	Run Tree cap & retrieve guide lines	12.00 hrs			
12:30 Sun 26 Feb	Pull anchors	24.00 hrs			
12:30 Mon 27 Feb	Release rig				