6 DAY OPERATIONAL FORECAST

Ocean Patriot

BEACH PETROLEUM

Australian Drilling Associates Pty Ltd ADA

Well..... Spikey Beach-1
Date..... 07/09/2009
Initial POB..... 88

Maximum beds on rig 100
Max POB next 6 days 99

*INPUTS IN **BLUE** ONLY*

Rig Move From SB-1: 20/09/2009

Monday 07 Sep		Tuesday 08 Sep		Wednesday 09 Sep		Thursday 10 Sep		Friday 11 Sep		Saturday 12 Sep	
0:00	Pick up DP. 8" DC	0:00		0:00		0:00		0:00		0:00	
1:00		1:00		1:00	Hold JSA	1:00	Release R/T.	1:00	Lay out cement head	1:00	Drill 12.25in section from 800 - 2062mTVDRT
2:00		2:00		2:00	Make up HP housing and sub sea plug set.	2:00	POOH. Rack back landing string & lay out R	2:00		2:00	
3:00		3:00		3:00		3:00	Lay out 17.5in BHA	3:00		3:00	
4:00		4:00		4:00	Rig up to run casing	4:00		4:00	Function test BOP on both pods	4:00	
5:00		5:00		5:00	Make up shoe track and check floats.	5:00		5:00	Hold JSA	5:00	
6:00	Prepare for 17 1/2in BHA	6:00		6:00		6:00		6:00	Pick up drill pipe	6:00	
7:00		7:00		7:00	Make up and run 13.3/8in casing	7:00	Prep to run BOP	7:00		7:00	
8:00		8:00		8:00		8:00	Run BOP's	8:00		8:00	
9:00		9:00		9:00		9:00		9:00		9:00	
10:00		10:00		10:00		10:00		10:00		10:00	
11:00		11:00		11:00		11:00		11:00		11:00	
12:00	M/Up 17.5in BHA and RIH to Seabed	12:00		12:00		12:00		12:00	Pick up cement head	12:00	
13:00		13:00		13:00		13:00		13:00	M/Up 12.25in PDC / BHA, JSA.	13:00	
14:00		14:00		14:00		14:00		14:00		14:00	
15:00		15:00	Circulate, displace to Hi-vis	15:00	Pick up HP Housing, running tool and plug la	15:00		15:00		15:00	
16:00		16:00		16:00		16:00		16:00		16:00	
17:00	Drill out Conductor Shoe	17:00	Conduct wiper trip to shoe	17:00	Make up running tool and running string	17:00		17:00		17:00	
18:00	Drill 17.5in vertical hole from 157m to 800m	18:00		18:00		18:00		18:00	RIH / P/Up D/Pipe	18:00	
19:00		19:00		19:00	Hold JSA. Make up cement head & test line	19:00	Stroke out slip joint/ Install diverter/ C&K line	19:00		19:00	
20:00		20:00	POOH to BHA	20:00	Circulate and condition	20:00		20:00		20:00	
21:00		21:00		21:00	Cement casing with 100% excess over open	21:00		21:00	Drill out 13.375in Shoe Track, displace Well	21:00	
22:00		22:00	L/D BHA	22:00		22:00		22:00		22:00	
23:00		23:00		23:00		23:00		23:00		23:00	

EQUIPMENT LEAVING RIG TODAY	EQUIPMENT LEAVING RIG TODAY	EQUIPMENT LEAVING RIG TODAY	EQUIPMENT LEAVING RIG TODAY	EQUIPMENT LEAVING RIG TODAY	EQUIPMENT LEAVING RIG TODAY
	Containers of Rubbish & Scrap		empty DDM's		
	30" Handling Equip				
	30" Running tool.				
	Diamond Stores				

EQUIPMENT LOADING AT PORT TODAY	EQUIPMENT LOADING AT PORT TODAY	EQUIPMENT LOADING AT PORT TODAY	EQUIPMENT LOADING AT PORT TODAY	EQUIPMENT LOADING AT PORT TODAY	EQUIPMENT LOADING AT PORT TODAY
		12.25in LWD Equip		Wireline Equip	
		Chemicals		P&A Package	
		Fuel?		Fuel?	
				SWIFT CREW CHANGE DAY	

(To Rig) CREWCHANGE (From Rig)			(To Rig) CREWCHANGE (From Rig)			(To Rig) CREWCHANGE (From Rig)			(To Rig) CREWCHANGE (From Rig)			(To Rig) CREWCHANGE (From Rig)			(To Rig) CREWCHANGE (From Rig)		
CHECK-IN 0700HRS			CHECK-IN 0700HRS			CHECK-IN 0700HRS			CHECK-IN 0700HRS			CHECK-IN 0700HRS			CHECK-IN 0700HRS		
2	BHI (Mud Logger)		9	Diamond	8	8	Diamond	6	10	Diamond	11	1	Diamond	1		SS7 (ROV)	3
2	SS7 (ROV)	2	1	ADA Drill Eng		1	Wormald Fire Tech			Wormald	1	1	SubSea7	1	1	Schlumberger Cementer	2
3	Sch MWD												ADA Drill Eng	1			
1	BJ (TRS)											2	Check 6 Instructor				
	Schlumberger Cement Mech	1								POSSIBLE 2nd FLIGHT		2	EMD Mechanic				
	Neptune Surveyor	2							1	Schlum DD							
	Rig Mover (Go Offshore)	1							2	BHI (Sample Catchers)							
8		6	10		8	9		6	13		12	6		3	1		5
Updated POB		90	Updated POB		92	Updated POB		95	Updated POB		96	Updated POB		99	Updated POB		95

VESSELS	VESSELS	VESSELS	VESSELS	VESSELS	VESSELS
Swift: At Rig	Swift: At Rig	Swift: At Rig	Swift: To Geelong	Swift: Loading/Crew Change	Swift: To Rig
Emerald: At Rig	Emerald: To Geelong	Emerald: Loading/To Rig	Emerald: AT Rig	Emerald: AT Rig	Emerald: AT Rig
Monday 07 Sep	**Tuesday 08 Sep**	**Wednesday 09 Sep**	**Thursday 10 Sep**	**Friday 11 Sep**	**Saturday 12 Sep**