Sperry Drilling Services

MWD

EWR Electromagnetic Wave Resistivity
DGR Dual Gamma Ray
SLD Stabilized Litho-Density
CTN Comp Thermal Neutron
ACAL Acoustic Caliper

1 : 500

Country	: **Australia**
Field	: **Exploration**
Location	: **Lat: 38° 24' 8.14" South** **Long: 148° 39' 14.92" East**
Well	: **Culverin-1**
Company	: **Nexus Energy Ltd**
Rig	: **Ocean Patriot**

Company	: **Nexus Energy Ltd**
Rig	: **Ocean Patriot**
Well	: **Culverin-1**
Field	: **Exploration**
Country	: **Australia**
DOE Number	:

LOCATION

Latitude	: **38° 24' 8.14" South**
Longitude	: **148° 39' 14.92" East**
UTM Easting =	**644,437.30 m**
UTM Northing =	**5,748,256.39 m**

Other Services
Directional Drilling

Permanent Datum	: **LAT**	Elevation :	**0.00 m**
Log Measured From	: **Drill Floor**	**21.50 m**	Above Permanent Datum
Drilling Measured From	: **Drill Floor**		

MD LOG

Elev.	KB		
	DF	**21.50 m**	
	GL		
	WD	**585.50 m**	

Depth Logged	: **650.00 m**	To	**3,758.00 m**	Unit No. :	**182**
Date Logged	: **16-Dec-05**	To	**07-Jan-06**		
Total Depth MD	: **3,758.00 m**	TVD:	**3,753.86 m**	Plot Type :	**Final**
Spud Date	: **16-Dec-05**			Plot Date :	**08-Mar-06**

Job No. : **AU-FE-0003951414**

Borehole Record (MD)

Run No.	Size	From	To
2	445.000 mm	650.00 m	1,525.00 m
3	311.000 mm	1,525.00 m	3,402.00 m
4	311.000 mm	3,402.00 m	3,571.00 m
6	311.000 mm	3,571.00 m	3,758.00 m

Casing Record (MD)

Run No.	Size	From	To
	508.000 mm	SURFACE	650.00 m
	340.000 mm	SURFACE	1,511.80 m

Weight

WELL INFORMATION

MWD Run Number	200	300	400	600	
Date run completed	20-Dec-05	30-Dec-05	02-Jan-06	07-Jan-06	
Rig Bit Number	2	3	4	6	
Bit Size (mm)	445	311	311	311	
Tool Nominal OD (mm)	241	203	203.	203	
Log Start Depth (MD, m)	650.0	1,525.0	3,402.0	3,571.0	
Log End Depth (MD, m)	1,525.0	3,402.0	3,571.0	3,758.0	
Drill or Wipe	Drilling	Drilling	Drilling	Drilling	
Drill/Wipe Start Date and Time	18-Dec-05 14:52	24-Dec-05 17:15	31-Dec-05 12:35	04-Jan-06 09:52	
Drill/Wipe End Date and Time	20-Dec-05 08:30	30-Dec-05 08:30	01-Jan-06 18:58	07-Jan-06 00:10	
Min Inc (deg) @ Depth (MD, m)	0.03 @ 1,371.46	0.33 @ 1,540.46	3.32 @ 3,547.59	2.98 @ 3,641.38	
Max Inc (deg) @ Depth (MD, m)	1.26 @ 681.95	4.30 @ 2,457.14	3.59 @ 3,432.80	3.36 @ 3,555.34	
Bit TFA(in2) / Bit Type	1.31 / Reed T-11	2.197 / Hycalog RSX-616M	2.197 / Hycalog RSX-616M	0.920 / Smith GF30BODVCP	
Flow Rate (gpm)	1,100	900	850	795	
Max AV (mpm) / CV (mpm) @ MWD	38.0 / 9.0	78.0 / 138.1	78.0 / 150.0	70.4 / 142.9	
Fluid Type	Seawater	MixSalt-Glydrill	MixSalt-Glydrill	MixSalt-Glydrill	
Density (sg) / Viscosity (spqt)	1.04 / N/A	1.2 / 57.0	1.2 / 62.0	1.2 / 59.0	
Filtrate CL (ppm)	N/A	82,000	84,000	79,000	
pH / Fluid Loss (mptm)	N/A / N/A	9.0 / 4.0	6.0 / 3.6	9.0 / 3.8	
PV (cp) / YP (lhf2)	N/A / N/A	17 / 30.0	17 / 33.0	15 / 30.0	
% Solids / % Sand	N/A / N/A	10.5 / 1.25	10.5 / 1.5	10.5 / 0.7	
% Oil / Oil:Water Ratio	N/A / N/A	0 / N/A	0 / N/A	0 / N/A	
Rm @ Measured Temp (degC)	N/A @ N/A	0.07 @ 23.9	0.07 @ 24.4	0.07 @ 23.9	
Rmf @ Measured Temp (degC)	N/A @ N/A	0.05 @ 23.9	0.06 @ 24.4	0.06 @ 23.9	
Rmc @ Measured Temp (degC)	N/A @ N/A	0.11 @ 23.9	0.11 @ 24.4	0.10 @ 23.9	
Max Tool Temp (degC) / Source	24.0 / TM	56.0 / EWRP4	75.0 / EWR-P4	58.0 / EWR-P4	
Rm @ Max Tool Temp (degC)	N/A @ N/A	0.04 @ 56.0	0.03 @ 75.0	0.04 @ 58.0	
Lead MWD Engineer	A. Oraekwuotu	A. Oraekwuotu	A. Rule	A. Oraekwuotu	
Customer Representative	W. Westman	R. King	R. King	R. King	

SENSOR INFORMATION

Downhole Processor Information

Tool Type	TM	HCIM	HCIM	HCIM	
Software Version	4.30	68.18	68.18	68.18	
Sub Serial Number	209351	AX8005	AX8005	078516	
Insert Serial Number	134334	093281	093281	160772	
Logging String Serial Number	N/A	90089208XH1RGV8	90089208XH1RGV8	90089207H1RGV8	
Date and Time Initialized	18-Dec-05 07:08	24-Dec-05 00:23	30-Dec-05 23:36	03-Jan-06 12:52	
Date and Time Read	20-Dec-05 15:14	30-Dec-05 19:04:00	02-Jan-06 05:19:00	07-Jan-06 17:22:00	

Directional Sensor Information

Tool Type	DM	DM	DM	DM	
Distance From Bit (m)	13.36	13.13	13.09	13.55	
Software Version	3.15	3.15	3.15	3.15	
Sub Serial Number	209351	10603354	10603354	111363	
Sonde Serial Number	185534	185534	185534	149865	
Sensor ID Number	N/A	N/A	N/A	N/A	
Survey String Serial Number	N/A	N/A	N/A	N/A	
Toolface Offset (deg)	N/A	N/A	N/A	N/A	

Gamma Ray Sensor Information

Tool Type	GM	DGR	DGR	DGR	
Distance From Bit (m)	15.18	15.73	15.70	16.17	
Recorded Sample Period (sec)	8	10	10	10	
Software Version	1.22	N/A	N/A	N/A	
Sub Serial Number	209351	210655	210655	10718409	
Insert/Sonde Serial Number	83563	172498	172498	151081	

Resistivity Sensor Information

Tool Type		EWR-P4	EWR-P4	EWR-P4	
Distance From Bit (m)		18.04	18.00	18.53	
Recorded Sample Period (sec)		24	24	24	
Software Version		1.38	1.38	1.38	
Sub Serial Number		129428	129428	37661	
Receiver Insert Serial Number		121609	121609	205859	
Transmitter Insert Serial Number		106183	106183	151389	
Receiver Orientation		Down	Down	Down	

Neutron Sensor Information

Tool Type		CTN	CTN	CTN	
Distance From Bit (m)		30.97	30.93	31.43	
Recorded Sample Period (sec)		20	20	20	
Sub Serial Number		189897	189897	10507513	
Insert Serial Number		10507211	10507211	194156	
Source Serial Number		0044NN	0044NN	0044NN	
Source Factor		N/A	N/A	N/A	
Pin Orientation		Up	Up	Up	

Density Sensor Information

Tool Type		SLD	SLD	SLD	
Distance From Bit (m)		25.66	25.62	26.13	
Recorded Sample Period (sec)		22	22	22	
Software Version		11.00	11.00	11.00	
Sub Serial Number		151423	151423	140456	
Insert Serial Number		157942	157942	133722	
Sensor ID Number		449	449	403	
Source Serial Number		1919GW	1919GW	14932b	
Pin Orientation		Up	Up	Up	
Stabilizer Blade O.D. (mm)		298	298	298	
DPA Offset		N/A	N/A	N/A	

Caliper Sensor Information

Tool Type		ACAL	ACAL	ACAL	

Distance From Bit (m)		29.93	29.89	30.39	
Software Version		2.05	2.05	2.05	
Sub Serial Number		189897	189897	10507513	
Insert Serial Number		10507211	10507211	194156	

REMARKS

1. All depths are bit depths and referenced to the drillers pipe tally unless otherwise noted.

2. AV/CV is calculated at the MWD collar using the Power Law for water based muds and is in m/min.

3. Curve mnemonics are :
   - SROP - Smoothed Rate of Penetration, m/hr
   - SGRC - Smoothed Gamma Ray Combined, api
   - ACAL - Smoothed Hole Size from Acoustic Caliper Tool, inches
   - SEXP - Smoothed Extra Shallow Phase Shift Derived Resistivity, ohmm
   - SESP - Smoothed Shallow Phase Shift Derived Resistivity, ohmm
   - SEMP - Smoothed Medium Phase Shift Derived Resistivity, ohmm
   - SEDP - Smoothed Deep Phase Shift Derived Resistivity, ohmm
   - SBD2 - Smoothed Best Bin Bulk Density Compensated, g/cc
   - SCO2 - Smoothed Best Bin Stand-off Correction, g/cc
   - SNP2 - Smoothed Best Bin Near Photoelectric Effect, b/e
   - TNPL - Smoothed Compensated Thermal Neutron Porosity, v/v
   - RSPD - Smoothed Running Speed, m/hr

4. CTN data processed using using the following parameters and is based on a Limestone Matrix:
   - MW = 1.14 - 1.22 SG
   - Formation Water Salinity = 10,000 ppm Cl
   - Mud Salinity = 35,500 - 84,000 ppm Cl
   - Matrix Density = 2.71 g/cc
   - Fluid Density = 1.00 g/cc

5. CTN data has been reprocessed using borehole diameter data from the ACAL tool.

6. DGR data from interval 1510.7 to 1511.8 mMDRT was logged behind casing.

7. No DGR data from 3698.7m to 3758.0 mMDRT and EWR data from 3696.4m to 3758.0 mMDRT because of a downhole failure.

WARRANTY

HALLIBURTON ENERGY SERVICES (HES) WILL USE ITS BEST EFFORTS TO FURNISH CUSTOMERS WITH ACCURATE INFORMATION AND INTERPRETATIONS THAT ARE PART OF, AND INCIDENT TO, THE SERVICES PROVIDED. HOWEVER, HES CANNOT AND DOES NOT WARRANT THE ACCURACY OR CORRECTNESS OF SUCH INFORMATION AND INTERPRETATIONS. UNDER NO CIRCUMSTANCES SHOULD ANY SUCH INFORMATION OR INTERPRETATION BE RELIED UPON AS THE SOLE BASIS FOR ANY DRILLING, COMPLETION, PRODUCTION, OR FINANCIAL DECISION OR ANY PROCEDURE INVOLVING ANY RISK TO THE SAFETY OF ANY DRILLING VENTURE, DRILLING RIG OR ITS CREW OR ANY OTHER THIRD PARTY. THE CUSTOMER HAS FULL RESPONSIBILITY FOR ALL DRILLING, COMPLETION AND PRODUCTION OPERATION. HES MAKES NO REPRESENTATIONS OR WARRANTIES, EITHER EXPRESSED OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, THE IMPLIED WARRANTIES OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, WITH RESPECT TO THE SERVICES RENDERED. IN NO EVENT WILL HES BE LIABLE FOR FAILURE TO OBTAIN ANY PARTICULAR RESULTS OR FOR ANY DAMAGES, INCLUDING, BUT NOT LIMITED TO, INDIRECT, SPECIAL OR CONSEQUENTIAL DAMAGES, RESULTING FROM THE USE OF ANY INFORMATION OR INTERPRETATION PROVIDED BY HES.

		Deep Phase Res (SEDP) 0.2 ohmm 200		
Acoustic Caliper (ACAL) 6 in 16		Medium Phase Res (SEMP) 0.2 ohmm 200	Best Bin Bulk Density (SBD2) 1.85 g/cc 2.85	
Rate of Penetration (SROP) 500 m/hr 0		Shallow Phase Res (SESP) 0.2 ohmm 200	Neutron Porosity (TNPL) 0.45 v/v -0.15	
Gamma Ray (SGRC) 0 api 200	Depth MD 1:500	Ext Shallow Phase Res (SEXP) 0.2 ohmm 200	Best Bin Delta Rho (SCO2) -0.75 g/cc 0.25	Photoelectric Effect (SNP2) 0 b/e 10


508 mm Casing shoe set @ 650.0mMDRT
650
SROP
SGRC
675
700
725
750
775


800
825
850
875
900
925


950
975
1000
1025
1050
1075


1100
1125
1150
1175
1200
1225


1250
1275
1300
1325
1350
1375


1400
1425
1450
1475
1500
1525
SGRC
ACAL
340 mm Casing shoe set @ 1511.8mMDRT


ACAL
SROP
EWR-P4
TNPL
SBD2
SCO2
SNP2
1550
1575
1600
1625
1650
1675


1700
1725
1750
1775
1800
1825


1850
1875
1900
1925
1950
1975


2000
2025
2050
2075
2100
2125


2150
2175
2200
2225
2250
2275


2300
2325
2350
2375
2400


2425
2450
2475
2500
2525
2550


2575
2600
2625
2650
2675
2700


2725
2750
2775
2800
2825
2850


2875
2900
2925
2950
2975
3000


3025
3050
3075
3100
3125
3150


3175
3200
3225
3250
3275
3300


3325
3350
3375
3400
3425
3450


3475
3500
3525
3550
3575
3600


3625
3650
3675
3700
3725
3750
SGRC
See Remark 6
SROP
ACAL
EWR-P4
See Remark 7
TNPL
SBD2
SCO2
SNP2
Culverin-1 TD at 3758.0mMDRT

Gamma Ray (SGRC)	Depth MD 1:500	Ext Shallow Phase Res (SEXP)	Best Bin Delta Rho (SCO2)	Photoelectric Effect (SNP2)
0 api 200		0.2 ohmm 200	-0.75 g/cc 0.25	0 b/e 10

Rate of Penetration (SROP)	Shallow Phase Res (SESP)	Neutron Porosity (TNPL)
500 m/hr 0	0.2 ohmm 200	0.45 v/v -0.15

Acoustic Caliper (ACAL)	Medium Phase Res (SEMP)	Best Bin Bulk Density (SBD2)
6 in 16	0.2 ohmm 200	1.85 g/cc 2.85

Deep Phase Res (SEDP)
0.2 ohmm 200

Nexus Energy Ltd

Culverin-1

Repeat Section 3320.0 to 3360.0 mMDRT

Wiped at 08:51 - 12:35 on 31-Dec-05, while running in hole, pumps on and rotating prior to Run 400.

Deep Phase Res (SEDP)
0.2 ohmm 200

Acoustic Caliper (ACAL)	Medium Phase Res (SEMP)	Best Bin Bulk Density (SBD2)
6 in 16	0.2 ohmm 200	1.85 g/cc 2.85

Running Speed (RSPD)	Shallow Phase Res (SESP)	Neutron Porosity (TNPL)
500 m/hr 0	0.2 ohmm 200	0.45 v/v -0.15

Gamma Ray (SGRC)	Depth MD 1:500	Ext Shallow Phase Res (SEXP)	Best Bin Delta Rho (SCO2)	Photoelectric Effect (SNP2)
0 api 200		0.2 ohmm 200	-0.75 g/cc 0.25	0 b/e 10



Gamma Ray (SGRC)	Depth MD	Ext Shallow Phase Res (SEXP)	Best Bin Delta Rho (SCO2)	Photoelectric Effect (SNP2)



INSITE

HALLIBURTON

DIRECTIONAL SURVEY REPORT

Nexus Energy Ltd
Culverin-1
Exploration
Victoria
Australia
AU-FE-0003951414
RT - LAT = 21.5m. Final Survey projected to TD.

Measured Depth (metres)	*Inclination (degrees)*	*Direction (degrees)*	*Vertical Depth (metres)*	*Latitude (metres)*	*Departure (metres)*	*Vertical Section (metres)*	*Dogleg (deg/30m)*
0.000	0.00	0.00	0.000	0.000 N	0.000 E	0.000	TIE-IN
681.950	1.26	227.00	681.895	5.102 S	5.471 W	-7.379	0.06
767.680	0.81	263.55	767.612	5.812 S	6.763 W	-8.729	0.27
825.040	0.93	254.57	824.965	5.981 S	7.615 W	-9.383	0.09
911.190	1.09	257.49	911.102	6.344 S	9.088 W	-10.567	0.06
1027.780	0.85	252.60	1027.675	6.844 S	10.998 W	-12.127	0.06
1056.460	0.79	254.04	1056.352	6.962 S	11.391 W	-12.460	0.07
1085.160	0.77	260.55	1085.050	7.048 S	11.770 W	-12.760	0.09
1113.810	0.62	255.11	1113.698	7.119 S	12.110 W	-13.023	0.18
1142.540	0.51	257.73	1142.426	7.186 S	12.384 W	-13.244	0.11
1171.110	0.43	257.64	1170.995	7.236 S	12.615 W	-13.424	0.08
1228.350	0.22	250.90	1228.234	7.318 S	12.928 W	-13.679	0.12
1257.080	0.17	244.39	1256.964	7.355 S	13.019 W	-13.764	0.05
1342.790	0.06	257.65	1342.674	7.421 S	13.181 W	-13.915	0.04
1371.460	0.03	247.14	1371.344	7.427 S	13.204 W	-13.934	0.03
1428.750	0.11	336.43	1428.634	7.382 S	13.240 W	-13.920	0.06
1486.030	0.16	21.18	1485.914	7.258 S	13.234 W	-13.818	0.06
1509.770	0.09	0.70	1509.654	7.210 S	13.222 W	-13.773	0.10
1540.460	0.33	354.58	1540.343	7.098 S	13.230 W	-13.689	0.24
1569.110	0.36	350.12	1568.993	6.926 S	13.254 W	-13.567	0.04
1597.730	0.50	2.93	1597.612	6.714 S	13.263 W	-13.404	0.18
1626.440	0.63	1.96	1626.321	6.431 S	13.251 W	-13.173	0.14
1655.170	0.86	9.39	1655.048	6.061 S	13.210 W	-12.855	0.26
1683.810	1.15	21.61	1683.684	5.583 S	13.070 W	-12.390	0.38
1712.560	1.54	24.62	1712.426	4.963 S	12.802 W	-11.735	0.42
1741.120	1.85	23.41	1740.973	4.190 S	12.458 W	-10.912	0.33
1769.900	2.12	24.21	1769.736	3.276 S	12.055 W	-9.942	0.28
1798.490	2.39	23.17	1798.304	2.246 S	11.603 W	-8.850	0.28
1827.170	2.73	24.42	1826.955	1.075 S	11.086 W	-7.607	0.36
1855.780	2.98	24.43	1855.530	0.221 N	10.497 W	-6.220	0.27
1884.430	3.09	24.80	1884.139	1.601 N	9.865 W	-4.741	0.12
1913.080	3.07	24.58	1912.748	3.000 N	9.222 W	-3.240	0.02
1941.890	3.12	23.61	1941.516	4.421 N	8.587 W	-1.726	0.08
1970.980	3.18	24.11	1970.562	5.884 N	7.939 W	-0.171	0.07
1999.060	3.22	24.85	1998.598	7.312 N	7.289 W	1.358	0.06

HALLIBURTON

Culverin-1

Measured Depth (metres)	Inclination (degrees)	Direction (degrees)	Vertical Depth (metres)	Latitude (metres)	Departure (metres)	Vertical Section (metres)	Dogleg (deg/30m)
2027.820	3.27	25.23	2027.312	8.789 N	6.599 W	2.949	0.06
2056.650	3.24	27.04	2056.095	10.260 N	5.878 W	4.555	0.11
2085.120	3.33	26.59	2084.518	11.717 N	5.141 W	6.160	0.10
2113.640	3.40	27.83	2112.989	13.207 N	4.375 W	7.808	0.10
2142.040	3.46	29.61	2141.338	14.697 N	3.558 W	9.487	0.13
2170.630	3.60	30.30	2169.874	16.223 N	2.679 W	11.232	0.15
2199.170	3.77	30.65	2198.355	17.802 N	1.749 W	13.051	0.18
2227.870	3.85	36.05	2226.992	19.392 N	0.702 W	14.950	0.38
2256.540	3.99	35.43	2255.595	20.983 N	0.443 E	16.909	0.16
2285.350	4.14	37.21	2284.332	22.630 N	1.654 E	18.953	0.20
2314.020	4.15	34.69	2312.927	24.308 N	2.871 E	21.025	0.19
2342.600	4.24	35.48	2341.430	26.018 N	4.072 E	23.113	0.11
2371.300	4.20	37.23	2370.053	27.718 N	5.323 E	25.223	0.14
2399.910	4.28	37.96	2398.584	29.394 N	6.614 E	27.338	0.10
2428.460	4.30	38.32	2427.054	31.073 N	7.933 E	29.474	0.04
2457.140	4.30	37.54	2455.653	32.770 N	9.255 E	31.625	0.06
2514.650	4.09	38.40	2513.009	36.089 N	11.845 E	35.835	0.11
2543.240	4.05	40.48	2541.527	37.657 N	13.134 E	37.863	0.16
2572.000	4.01	40.97	2570.216	39.188 N	14.452 E	39.880	0.05
2600.650	3.91	40.54	2598.798	40.686 N	15.743 E	41.855	0.11
2629.390	3.86	40.58	2627.472	42.165 N	17.009 E	43.799	0.05
2658.020	3.89	41.30	2656.036	43.626 N	18.277 E	45.730	0.06
2686.600	3.77	41.46	2684.552	45.058 N	19.538 E	47.633	0.12
2715.150	3.77	40.42	2713.041	46.476 N	20.768 E	49.507	0.07
2743.830	3.80	42.10	2741.658	47.900 N	22.017 E	51.397	0.12
2772.650	3.83	43.73	2770.414	49.304 N	23.323 E	53.306	0.12
2801.660	3.84	42.76	2799.359	50.718 N	24.652 E	55.237	0.07
2830.440	3.89	43.81	2828.074	52.130 N	25.982 E	57.168	0.09
2859.140	3.95	44.31	2856.706	53.540 N	27.347 E	59.118	0.08
2887.700	3.86	45.65	2885.200	54.916 N	28.722 E	61.046	0.14
2916.430	3.87	45.26	2913.865	56.273 N	30.101 E	62.963	0.03
2944.960	3.83	45.79	2942.331	57.614 N	31.466 E	64.858	0.06
2973.530	3.73	46.71	2970.839	58.916 N	32.826 E	66.718	0.12
3002.190	3.72	46.75	2999.438	60.192 N	34.182 E	68.557	0.01
3059.490	3.72	46.57	3056.618	62.743 N	36.885 E	72.226	0.01
3088.210	3.81	46.46	3085.276	64.040 N	38.253 E	74.088	0.10
3116.080	3.75	45.37	3113.085	65.318 N	39.572 E	75.905	0.10
3145.070	3.74	48.33	3142.013	66.613 N	40.954 E	77.774	0.20
3173.790	3.67	49.59	3170.673	67.832 N	42.354 E	79.594	0.11
3202.650	3.71	48.97	3199.473	69.044 N	43.762 E	81.413	0.06
3231.770	3.53	48.20	3228.535	70.260 N	45.141 E	83.217	0.20
3260.370	3.66	49.86	3257.079	71.435 N	46.494 E	84.973	0.17
3317.480	3.72	47.74	3314.070	73.856 N	49.259 E	88.578	0.08
3346.360	3.65	50.41	3342.891	75.074 N	50.663 E	90.398	0.19
3375.030	3.69	54.03	3371.502	76.198 N	52.114 E	92.174	0.25
3404.400	3.54	54.90	3400.813	77.275 N	53.621 E	93.946	0.17
3432.800	3.59	51.96	3429.159	78.327 N	55.038 E	95.643	0.20
3461.320	3.48	51.53	3457.624	79.415 N	56.418 E	97.347	0.12
3490.240	3.38	50.31	3486.493	80.504 N	57.760 E	99.029	0.13
3519.260	3.32	50.11	3515.463	81.590 N	59.063 E	100.683	0.06
3547.590	3.32	49.95	3543.745	82.644 N	60.321 E	102.285	0.01
3555.340	3.36	53.74	3551.482	82.922 N	60.676 E	102.722	0.87
3583.830	3.00	50.85	3579.928	83.887 N	61.927 E	104.249	0.41
3641.380	2.98	50.16	3637.400	85.797 N	64.244 E	107.176	0.02
3758.000	2.98	50.16	3753.862	89.681 N	68.900 E	113.093	0.00

HALLIBURTON

Culverin-1

CALCULATION BASED ON MINIMUM CURVATURE METHOD

SURVEY COORDINATES RELATIVE TO WELL SYSTEM REFERENCE POINT
TVD VALUES GIVEN RELATIVE TO DRILLING MEASUREMENT POINT

VERTICAL SECTION RELATIVE TO WELL HEAD
VERTICAL SECTION IS COMPUTED ALONG A CLOSURE OF 37.53 DEGREES (GRID)
A TOTAL CORRECTION OF 14.43 DEG FROM MAGNETIC NORTH TO GRID NORTH HAS BEEN APPLIED

HORIZONTAL DISPLACEMENT IS RELATIVE TO THE WELL HEAD.
HORIZONTAL DISPLACEMENT(CLOSURE) AT 3758.000 METRES
IS 113.093 METRES ALONG 37.53 DEGREES (GRID)

MWD RUN 200 - BHA

	Component Length (m)	Cumulative Length (m)
		2242.57
Drill Pipe	2,000.000	
		242.57
HWDP	138.220	
Sub	1.160	104.35
		103.19
Drill Collar	17.710	
		85.48
Jar	9.310	
		76.17
Drill Collar	26.630	
Sub	1.160	49.54
		48.38
Drill Collar	27.180	
Stabilizer	2.510	21.20
		18.69

MWD RUN 200 - MWD

	Sensor Measure Point Distance To Bit (m)
Positive Pulser	
TM	
GM	15.180
DM	13.360





MWD RUN 300 - BHA



MWD RUN 300 - MWD





Stabilizer	1.810	11.86
Sub	1.220	10.05
Motor	8.580	8.83
Bit	.250	0.25



DGR	15.730
PM	

MWD RUN 400 - BHA

	Component Length (m)	Cumulative Length (m)
		3268.35
Drill Pipe	3,000.000	
		268.35
HWDP	192.980	
		75.37
Sub	1.160	
		74.21
Drill Collar	8.810	
		65.40
Jar	9.310	
		56.09
Drill Collar	8.680	
		47.41
Stabilizer	2.100	
		45.31
Drill Collar	9.060	
		36.25
MWD	24.390	

MWD RUN 400 - MWD

	Sensor Measure Point Distance To Bit (m)
Positive Pulser	
TM	
CTN	30.930
ACAL	29.890
SLD	25.620
HCIM	
EWR-P4	18.000

Stabilizer	1.810	11.86
Sub	1.220	10.05
Motor	8.580	8.83
Bit	.250	0.25

DGR	15.700
PM	

MWD RUN 600 - BHA

	Component Length (m)	Cumulative Length (m)
Drill Pipe	3,000.000	3276.24
HWDP	138.220	276.24
Sub	1.160	138.02
Drill Collar	8.810	136.86
Jar	9.660	128.05
Drill Collar	70.570	118.39
Stabilizer	2.100	47.82
Drill Collar	9.060	45.72
MWD	24.380	36.66

MWD RUN 600 - MWD

	Sensor Measure Point Distance To Bit (m)
Positive Pulser	
TM	
CTN	31.430
ACAL	30.390
SLD	26.130
HCIM	
EWR-P4	18.530


Stabilizer
1.810
12.28
Drill Collar
9.040
10.47
Sub
1.100
1.43
Bit
.330
0.33


DGR
16.170
PM