Time vs Depth Curve for Patties Pies South-1A
Days form Spud
0
5
10
15
20
25
Depth (m)
0
50
100
150
200
250
300
350
400
450
500
Rotary rig drilling
Abandoned hole and moved rig 1m south
Drilled to 22.5m using rotary rig and installed 244mm conductor pipe to 12m
Moved in cable tool rig and drilled to 30.5m
Converted back to rotary rig
Installed 140mm surface casing down to 84m installed BOP
Driller's day off hole circulated
Hole logged, plugged and abandoned

FIGURE 2