



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD

Forecast from : Tue, 21 March, 2006

Max POB next 5 days 96

Max POB on Rig `



Tue 21-Mar-06				Wed 22-Mar-06				Thu 23-Mar-06				Fri 24-Mar-06				Sat 25-Mar-06			
0:00				0:00				0:00				0:00				0:00			
1:00				1:00				1:00				1:00				1:00			
2:00				2:00				2:00				2:00				2:00			
3:00	Drill 12 1/4" hole from 3191m to section TD at 3			3:00				3:00				3:00				3:00			
4:00				4:00				4:00				4:00				4:00			
5:00				5:00				5:00				5:00				5:00			
6:00				6:00				6:00				6:00				6:00			
7:00				7:00				7:00				7:00				7:00			
8:00				8:00	Rig up and make 4 wireline evaluation runs			8:00				8:00				8:00			
9:00				9:00				9:00				9:00				9:00			
10:00				10:00				10:00				10:00	Wiper Trip. Condition hole			10:00			
11:00				11:00				11:00				11:00				11:00			
12:00				12:00				12:00				12:00				12:00			
13:00				13:00				13:00				13:00				13:00			
14:00				14:00				14:00				14:00				14:00			
15:00				15:00				15:00				15:00				15:00			
16:00				16:00				16:00				16:00				16:00			
17:00				17:00				17:00				17:00				17:00			
18:00				18:00				18:00				18:00				18:00			
19:00				19:00				19:00				19:00				19:00			
20:00				20:00				20:00				20:00				20:00			
21:00				21:00				21:00				21:00				21:00			
22:00				22:00				22:00				22:00				22:00			
23:00				23:00				23:00				23:00				23:00			
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO				
9	Upstream- Diamond	10	2	Upstream Diamond	2	3	Upstream Diamond	2	6	Upstream Diamond	5		Upstream DS + Logistic Diamond						
1	MI	1		ESS			MI	3	2	ESS	2		ESS						
2	Fugro Survey	2		Fugro			Dowell			Fugro - ROV			Swire cook						
1	Swire cook	1		MI			Geoservices			MI			Fugro Survey						
3	Fugro ROV	3		Fugro Survey	1		Dowell	1		Dowell			Dowell						
2	Geoservices	2		Geoservices			Geoservices			Geoservices			Geoservices						
1	Cameron			Cameron			Fugro ROV			Cameron			Cameron						
	Sperry	1		Schlumberger - Telephone			Weatherford			Schlumberger	10		Schlumberger						
	Weatherford			Sperry			Weatherford			Sperry			Haliburton Comp						
	Schlumberger - Telephone	1		Weatherford			Schlumberger			Weatherford			Weatherford						
10	Schlumberger	2		Schlumberger	6		Weatherford			Weatherford			Haliburton						
				Marcomm - Telephone	1		Haliburton												
29		23	2		2	13		6	8		17								
POB at end of crew movements		89	POB at end of crew movements		89	POB at end of crew movements		96	POB at end of crew movements		87	POB at end of crew movements		87					
EQUIPMENT FROM RIG				EQUIPMENT FROM RIG				EQUIPMENT FROM RIG				EQUIPMENT FROM RIG							
EQUIPMENT TO RIG				EQUIPMENT TO RIG				EQUIPMENT TO RIG				EQUIPMENT TO RIG							
				80 MT HTB cement 1000 brine Flossy salt								9 5/8" casing 80 MT HTB cement 1000 brine Mud Chemicals ??? Shaker screens							
VESSEL MOVEMENTS				VESSEL MOVEMENTS				VESSEL MOVEMENTS				VESSEL MOVEMENTS							
Far Grip to rig				Far Grip at rig				Far Grip to Melb.				Far Grip at Melb.							
Wrangler to Rig				Wrangler to Rig				Wrangler to Rig				Wrangler at Rig							
Tue 21-Mar-06				Wed 22-Mar-06				Thu 23-Mar-06				Fri 24-Mar-06							