

# Basker 2 Drill, Complete & Clean-up

NOTE: **POB & MARINE** sheets use this START DATE & TIME & POB Information in their setup

Starting POB 60

Max POB on rig 100

Start Time Sat 6-Aug-05 4:30

Forecast End Time Sun 25-Sep-05 22:00

Start Time	Description	Target
12:00 Fri 26 Aug	Inspect and Repair BOP	78.00 hrs
18:00 Mon 29 Aug	Run BOP & Riser	12.00 hrs
06:00 Tue 30 Aug	Test connector, pull storm packer and RIH w- 12-1/4" BHA to BOP Stack	12.00 hrs
18:00 Tue 30 Aug	RIH w- 12-1/4" BHA from BOP to 2497m	8.00 hrs
02:00 Wed 31 Aug	Drill 12-1/4" hole from 2497m to 2962m - POH	48.00 hrs
02:00 Fri 02 Sep	Velocity survey	12.00 hrs
14:00 Fri 02 Sep	Condition hole, Rig up Run & Cement 9.625" csg	54.00 hrs
20:00 Sun 04 Sep	Make up 8.5in BHA, RIH, drill shoe track, conduct LOT	18.00 hrs
14:00 Mon 05 Sep	Drill 8.5" hole with GR-Res-Density-Neutron FEWD tools	77.00 hrs
19:00 Thu 08 Sep	Circulate, POH, lay out BHA and rig up to log with wireline	15.00 hrs
10:00 Fri 09 Sep	Wireline logging (3 runs including 2 MDT and Velocity survey)	40.00 hrs
02:00 Sun 11 Sep	Wiper trip prior to liner	20.00 hrs
22:00 Sun 11 Sep	Run 7" liner & cement	36.00 hrs
10:00 Tue 13 Sep	Run "Well Patroller" to clean up well, circulate well clean, spot HEC pill	27.00 hrs
13:00 Wed 14 Sep	Jet clean BOP and wellhead, POOH.	9.00 hrs
22:00 Wed 14 Sep	Pressure test BOPs & casing/liner	12.00 hrs
10:00 Thu 15 Sep	Rig up Schlumberger electricline run CBL/VDL/GR/CCL Log	6.00 hrs
16:00 Thu 15 Sep	RIH and perforate reqd intervals overbalanced (2 runs, 4 intervals)	12.00 hrs
04:00 Fri 16 Sep	Run gauge ring & junk basket to PBTD, POOH & rig down	4.00 hrs
08:00 Fri 16 Sep	Pull wear bushing	3.00 hrs
11:00 Fri 16 Sep	Rig up tubular handling equipment	3.00 hrs
14:00 Fri 16 Sep	Run Lead Impression Tool on completion riser (~15 jts/assys)	3.00 hrs
17:00 Fri 16 Sep	Activate LIT to determine TH spaceout, POOH racking back riser.	3.00 hrs
20:00 Fri 16 Sep	Run 3-1/2" Lower Completion String (~20 jts/assys, no C-L)	3.00 hrs
23:00 Fri 16 Sep	Run 3-1/2" IDHC Completion String (~18 jts/assys, 3 x C-L)	9.00 hrs
08:00 Sat 17 Sep	Run 4-1/2" Completion String (~218 jts/assys, 3 x C-L)	36.00 hrs
20:00 Sun 18 Sep	M/u SSSV, run remaining 4-1/2" (~7 jts/assys, 4 x C-L)	4.00 hrs
00:00 Mon 19 Sep	Space out completion, change equip to handle landing string	3.00 hrs
03:00 Mon 19 Sep	M/u & run tubing hanger with 5-1/2" completion riser, space out	9.00 hrs
12:00 Mon 19 Sep	R/u & test Surface Tree & slickline lubricator, land hanger.	4.00 hrs
16:00 Mon 19 Sep	Slickline run & set 2.750" X-Selective Test Tool.	2.00 hrs
18:00 Mon 19 Sep	Pressure up & set packers, test tubing & annulus, shear GLV	4.00 hrs
22:00 Mon 19 Sep	POOH w/ 2.750" X-Selective Test Tool. Close ICV & LV	1.00 hrs
23:00 Mon 19 Sep	Test ICV/LV then test SSSV. Re-open SSSV and bleed off pressures.	1.00 hrs
00:00 Tue 20 Sep	RIH & set 4" plug & prong in tubing hanger, pressure test plug	3.00 hrs
03:00 Tue 20 Sep	Unlatch THRT, POOH & stand back landing string	6.00 hrs
09:00 Tue 20 Sep	Rig down tubular handling equipment, rig up to handle risers	4.00 hrs
13:00 Tue 20 Sep	Unlatch & pull BOPs & LMRP on 18-3/4" Marine Riser	18.00 hrs
07:00 Wed 21 Sep	Run Subsea Tree on completion riser	18.00 hrs
01:00 Thu 22 Sep	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs
09:00 Thu 22 Sep	R/u & test slickline lubricator	3.00 hrs
12:00 Thu 22 Sep	Retrieve prong & plug from Tubing Hanger, open SSSV	4.00 hrs
16:00 Thu 22 Sep	RIH, open XD SSD, POOH	4.00 hrs
20:00 Thu 22 Sep	Hold pre-flow meeting, displace tubing to diesel	4.00 hrs
00:00 Fri 23 Sep	RIH, close XD SSD, POOH	4.00 hrs
04:00 Fri 23 Sep	Open both groups and commingle flow until cleaned up	3.00 hrs
07:00 Fri 23 Sep	Open upper group and flow, take fluid samples, shut in upper zone	6.00 hrs
13:00 Fri 23 Sep	Open lower group and flow, take fluid samples	6.00 hrs
19:00 Fri 23 Sep	Open upper group and commingle flow, take fluid & assay samples	6.00 hrs
01:00 Sat 24 Sep	Bullhead diesel to below SSSV	3.00 hrs
04:00 Sat 24 Sep	Close & leak test SSSV. Close tree valves	4.00 hrs
08:00 Sat 24 Sep	Flush riser and surface system with diesel and then seawater	4.00 hrs
12:00 Sat 24 Sep	Unlatch & pull completion riser	6.00 hrs
18:00 Sat 24 Sep	Install tree debris cap, survey seabed	4.00 hrs
22:00 Sat 24 Sep	Pull anchors	24.00 hrs
22:00 Sun 25 Sep	Release rig	