



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3  
Forecast from : Mon, 21 August, 2006

Max POB next 5 days 108  
Max POB on Rig 100



Mon 21-Aug-06			Tue 22-Aug-06			Wed 23-Aug-06			Thu 24-Aug-06			Fri 25-Aug-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00	Drill 9-1/2" Hole from 4080 - 4800m		5:00			5:00	Circ hole clean prior to POOH for liner		5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00	R/U and run Run 7" Liner on 5" DP	
8:00			8:00			8:00			8:00			8:00		
9:00	Test BOPS & surface equipment		9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00	POOH		11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00	RIH with new bit and RST tool		15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
	Upstream			Upstream			Upstream			Upstream			Upstream	
	Diamond		3	Diamond	4		Diamond		4	Diamond	5	1	Diamond	1
	ESS			ESS			ESS			ESS		4	ESS	4
	Dowell			Dowell			Dowell		1	Dowell	1		Dowell	
	Anadrill			Anadrill			Anadrill			Anadrill			Anadrill	
	Geoservices		1	Geoservices	1		Geoservices		1	Geoservices	1		Geoservices	
	Baroid			Baroid			Baroid		1	Brandt	1			
	Cameron			Cameron			Cameron							
	Schlumberger			Schlumberger			Schlumberger							
	Weatherford			Weatherford			Weatherford							
			4	Transpacific Pit Cleaners					2	Transpacific Pit Cleaners				
			1	Baker					2	Upstream Completion Sups				
			6	Weatherford					6	Halliburton TCP				
			<b>15</b>		<b>5</b>				<b>17</b>		<b>8</b>	<b>5</b>		<b>5</b>
POB at end of crew movements		<b>89</b>	POB at end of crew movements		<b>99</b>	POB at end of crew movements		<b>99</b>	POB at end of crew movements		<b>108</b>	POB at end of crew movements		<b>108</b>
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
			Wrangler Crew Change Two days early											
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
			3 1/2" pip tag sub 3 1/2 DP + handling gear ROV tooling TCP guns SAPP Xmas Tree											
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig		
Wrangler at Melb			Wrangler leaves Melbourne			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig		
<b>Mon 21-Aug-06</b>			<b>Tue 22-Aug-06</b>			<b>Wed 23-Aug-06</b>			<b>Thu 24-Aug-06</b>			<b>Fri 25-Aug-06</b>		